

**Original/Duplicate/Triplicate
CONTRACT CERTIFICATE**
(For Other Works)

No. 392 31.3.15 Date.....2015

Division: BBMP / YNK

Sub-Division: Yelahanka Sub - Division.

Bill Received No. _____ Dated _____ Divisional _____ Cash Book Voucher No. SBR/NO/202/14-15 Dated 28/03/15

Schedule Docket No. _____ Head of Account: _____ Sub Divisional _____ Work Code: 001-15-000009. 28/03/15
Est. Cost: 10.00 Lakhs B.R.No.: _____
Name of Work : Providing CC road at Maheshwaramma temple cross road yelahanka old town
in ward No-01 of yelahanka Sub Division.

Name of Contractor and Full Address: Sri .Sambashiva reddy C No 14 Gopalappa Extension,
Monrayanapalya Bangalore.

Reference to Agreement No. EE/YNK.D/ EPMT-4/W.O/ 20/2014-15.

Date 8-1-2015.

Certified that the measurements were taken by me on 28/3/15 and recorded of Pages 202 to 222 of
measurement Book No. 2128 and that the work is satisfactorily executed.

C Sambashiva Reddy
Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 28/3 and found correct. The work is satisfactorily
executed.

HS Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the
work and the contractor has not previously received any advance on this security. These materials are of and
imperishable nature and are all required for immediate use on the work in connection with items for finished work have
been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

Sub-Division Officer

Asst. Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

1) Total value of work done or supplies made as per account within		
2) Deduct amount to be held in reserve being percent Rs.....		
3) " Balance		
4) Deduct Payment:		
a) Amount of previous payment as in the Office Cash Book Voucher		
No.....Dated.....S.D. No.....	Bill Amount	9,77,232.00
adjusted towards cash advance recovery of	ET -	9,775.00
b) Payments } cost store or other material supplied.	KST -	39,090.00
Now made } recovery of amount creditable to this/other work	CHP -	9,775.00
} Amount paid on this bill Cheque / Cash.	CBF -	980.00
5) Balance being unpaid value of work done held in reserve.	2004Y -	89,642.00
6) Deduct cash advance made on the Office cash Book Voucher No.....	FSD -	58,635.00
dated.....less adjustments.	T.D.	1,38,947.00
7) Net amount due to or from Contractor	CH -	8,38,285.00
unadjustments items.		
8) Advance to Contractor for materials brought to site (as detailed) within.		
9) Value of Government materials supplied.		
Total amount adjusted -		9,77,232.00

C Sambashiva Reddy
Contractor's Signature

Received Rs..... (in words).....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Witness

1.

2.

Dated

Paid by me by Cheque No.

Cash Rs.

Dated

Initials of Officer making payment

Admitted For Rs. 9,77,232/-

By Ch Rs. 8,38,285/- (In Words)

Stamp

For Rs. 1,38,947/- And by Adjustment

.....

.....

Executive Engineer

sl no	Description of work	Unit
1	KSRRB 300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications. MORTH chapter 3	cum
2	KSRB 2-2.1 : earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, with all lead and lift etc complete as per specification and direction of engineer incharge of the work.	cum
3	KSRB 100-1 Loading and unloading of stone aggregates / sand/ kanker/ Moorum /soil KSRRB M100-1 Placing tipper at loading with front end loader dumping turning for return trip excluding time for hauled and return trip complete as per specification item No 17.1 page 130 and KSRB M.100.4.1 cost of haulage excluding loading and unloading MORTH to a distance of 4.00 K.M with all lead and lift etc complete as per specification and direction of engineer incharge of the work.	cum
4	KSRB-4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement at 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.	Cum
5	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.460cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or facing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications.	Cum
6	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications, with all lead and lift etc complete as per specification and direction of engineer incharge of the work.	Quinta
7	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, attached pilasters, buttresses, buttresses plinth and string course including cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 with all lead and lift etc complete as per specification and direction of engineer incharge of the work.	sqm
8	KSRRB M800-6: cement concrete pavement, construction unreinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with 43 grade cement or any other type as per clause 1051.2.2M20/M30 at 380/450 kg per cum, coarse and fine aggregate conforming to IS: 383, maximum size of coarse aggregate not exceeding 25mm, mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including leveling the form work as per drawing.), spreading the concrete with shovels, rakers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved curing compound, finishing to lines and grade as per drawing complete as per specification M30(at 380kg per cum coarse aggregate @ 0.69cum and fine aggregate @	cum
9	Vaccum De- writing with vaccum pump and suction mat and compaction with skin flater clubbed with floating disc including cost of generator, HOM of machinery Sereed Vibratory Power Floaterblade and disc etc. -	sqm
10	Providing groove cutting for width of 5mm to 100mm depth 80mm-100 including cost of cutting machine, generator & HOM of machinery, including cost of blade, coolant etc., including cleaning of groove & providing sand and hot bitumen fillars, and filler metal etc., including cost of conveyance of all materials, Labour, lead and lift charges and all other incidental charges as per drawing and as per specifications. do- for concrete pavemen	cum
11	RCC Precast covering slab for drain (10cm thick)	sqm
TOTAL		

Certificates:

- 1 The above work is done satisfactorily and complete in all respect.
- 2 There is no department Material issue for the above work.
- 3 This works comes under BBMP Limit.

[Signature]

Previous Measurement		Present Measurement			Total up-to date		Remarks
Qty	cost	Qty	Rate	Cost	Qty	cost	
-	-	82.20 81.47	75.60	6214.32 6159.200	82.20 81.47	6214.32 6159.200	
-	-	24.18	176.04	4256.65	24.18	4256.65	
-	-	106.38 105.65	79.10	8414.65 8357.00	106.38 105.65	8414.66 8357.00	
-	-	80.88	5064.12	409586.03	80.88	409586.03	
-	-	12.59	6065.28	76361.88	12.59	76361.88	
-	-	10.79	7254.80	78279.29 78279.00	10.79	78279.29 78279.00	
-	-	62.40	292.68	18263.23 18263.00	62.40	18263.23 18263.00	
-	-	54.20	5800.00	314360.00	54.20	314360.00	
-	-	455.00	90.00	40950.00	455.00	40950.00	
-	-	56.00 43.40	100.00	5600.00 4340.00	56.00 43.40	5600.00 4340.00	
-	-	11.40	1498.00	17077.20	11.40	17077.20	
				979363 9,77,990.00		979363 9,77,990.00	

Asst. Executive Engineer
Yelchanka Sub. Division
(BBMP Yel. Zc)
Yelchanka, Bangalore

BRI 9,77,232.00
Limit

9,77,232.00